

June 24, 2022

Weekly Construction Activities, week of 6/27/2022

The Malone Family Tower

- On Thursday, June 30, there will be a slab deck concrete pour that will require the closure of one lane of Gilman Street for the day. This pour will require working until roughly midnight to ensure the concrete is placed properly. This pour is weather dependent.
- There are over 100 workers on the site every day.
- Removal of concrete formwork continues. The concrete foundation wall work is almost complete. The concrete foundation walls are being waterproofed.
- The steel columns and beams and steel decking for the building are being placed. More than half the structural steel has been installed.
- Fireproofing is being installed on the structure.
- Mechanical and electrical infrastructure is being installed in the building.
- Areas of the site are being backfilled to bring the level of soil up to finish grade.
- Truck traffic in and around the site continues; expect intermittent traffic delays as items are off loaded.