

Oct. 1, 2018

Weekly Construction Activities, week of 10/1/2018

Visitor Garage:

- Parking decks are open for visitor and valet parking
- Continued work to complete the parking garage through October 15.
- Exterior east stairwell curtainwall installation is complete. Installation of stair handrails and painting will continue.
- Electric car chargers are being installed on Level P8.
- Access road will be closed for site exploration. Doctors' entrance to Gillman Garage will remain open. There may be noise, vibration and odors during this operation.

East Tower:

- Steel welding and detailing continues. There will be noise associated with this operation.
- Pouring Concrete deck on Thursday, October 4.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing starting on Charles Street side.
- Exterior wall mock up is being built on upper deck of visitor garage.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.

St. John Garage:

- Mobilization of the site continues. This includes installation of fencing, removing vegetation and prepping the site for foundations.