

Oct. 8, 2018

## Weekly Construction Activities, week of 10/8/2018

---

### Visitor Garage:

- Parking decks are open for Visitor and Valet parking
- Continued work to complete the parking garage through October 15st.
- Exterior East Stairwell curtainwall installation is complete. Installing stair handrails and painting will continue.
- Electric Car Chargers are being installed on Level P8.

### East Tower:

- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows during installation.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing starting on Charles Street Side
- Exterior wall mock up is being built on upper deck of Visitor Garage.
- Mechanical and Electrical rough-in and tie-in's will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower Clinical Teams to schedule and coordinate the temporary service interruptions.

### St. John Garage:

- Mobilization of the site continues. This will include installation of fencing, removing vegetation and prepping the site for foundations.