

Oct. 19, 2018

Weekly Construction Activities, week of 10/22/2018

Construction Weekly Update:

Visitor Garage:

- Parking decks are open for visitor and valet parking
- Continued work to complete the parking garage through October 31.
- Exterior east stairwell curtainwall installation is complete. Installing stair handrails and painting will continue.
- Electric car chargers are complete on Level P8.
- Doors into lobbies P9, P10 and P11 will be installed

East Tower:

- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows during installation.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing continues around the building. Exterior wall panels will start to be installed October 25.
- Exterior wall mock up is complete on upper deck of Visitor Garage.
- Spray on fire proofing continues throughout the building.
- Installation of helipad concrete forms and rebar prep continues through mid-November
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.

St. John Garage:

- Mobilization of the site continues. This will include installation of fencing, removing vegetation and prepping the site for foundations.
- Foundation piles will start to be installed starting Monday, Oct. 22. There will be noise and vibration associated with the pile-driving operation.