

Oct. 26, 2018

Weekly Construction Activities, week of 10/29/2018

Visitor Garage:

- Parking decks are open for visitor and valet parking.
- Continued work to complete the parking garage through October 31st.
- Exterior east stairwell curtainwall installation is complete. Installing stair handrails and painting will continue.
- Doors into lobbies P9, P10 and P11 will be installed

East Tower:

- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows during installation.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing continues around the building.
- Curtainwall system will be installed on the Main Entrance side of the East Tower starting November 6. There will be a crane at the Main Entrance Circle on November 6 to assist with the installation. There will be flaggers on site assisting with the traffic flow.
- Exterior wall mock up is complete on upper deck of Visitor Garage.
- Spray on fire proofing continues throughout the building.
- Installation of Helipad concrete forms and rebar prep continues through mid-November
- Mechanical and Electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower Clinical Teams to schedule and coordinate the temporary service interruptions.

St. John Garage:

- Pile-driving has begun on the site. There is noise and vibration associated with this operation.



- Mobilization of the site continues. This will include installation of fencing, removing vegetation and prepping the site for foundations.