

Nov. 9, 2018

Weekly Construction Activities, week of 11/12/2018

Visitor Garage:

- Parking decks are open for Visitor and Valet parking
- Continued work to complete the parking garage
- Doors continue to be installed and adjusted

East Tower:

- Hydromobile installation continues. During this operation the platform will temporarily block the patient windows during installation.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing continues around the building.
- Installation of helipad concrete forms and rebar prep continues through mid-November.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to coordinate the temporary service interruptions.
- East Tower service elevators will be reduced to one active elevator on Monday-Wednesday from 6 p.m.-12 a.m for the installation of safety netting. Patient and visitor elevators will remain open for use.

St. John Garage:

- Pile driving will continue down the East side of the project site to complete the elevator lobby foundation.
- We are projecting to be nearly 30 percent complete with piles by the end of the week.



- Reinforcing steel for concrete foundations will continue on the South side of the project in preparation for our first pour in early December.
- Formwork for concrete will be delivered and assembled for grade beam and pile cap foundations.
- The main entry gate off St. John St. through the Eagles lot will be graded and paved to allow for easier truck access.