

Nov. 16, 2018

Weekly Construction Activities, week of 11/19/2018

Visitor Garage:

- Parking decks are open for Visitor and Valet parking.
- Continued work to complete the parking garage.
- Doors continue to be installed and adjusted.

East Tower:

- Hydromobile installation continues. During this operation the platform will temporarily block the patient windows during installation.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs and sheathing continues around the building.
- Installation of helipad concrete forms and rebar prep continues.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to coordinate the temporary service interruptions.
- Main Entrance Circle will be reduced to one lane on Monday, Tuesday and Wednesdays, starting November 19th through Mid-January. Discharges during this time will be moved to the South Entrance and the P7 Corridor.

St. John Garage:

- Pile driving will continue down the East side of the project site to complete the elevator lobby foundation.
- Reinforcing steel for concrete foundations will continue on the South side of the project in preparation for our first pour in early December.



Maine Medical Center
MaineHealth

- Formwork for concrete will be delivered and assembled for grade beam and pile cap foundations.
- The main entry gate off St. John St. through the Eagles lot will be graded and paved to allow for easier truck access.