

Nov. 22, 2019

Weekly Construction Activities, week of 11/25/2019

Scarborough MOB

- Tree clearing is complete
- Ongoing sitework; striping soils to prepare for blasting activities
- Remaining construction fence to be installed by December 2nd.
- Blasting to begin December 2. Signage will be installed prior to start.
 - Blasting Schedule: Monday – Friday 9:00 – 9:05 a.m., 11:00 – 11:05 a.m., 1:00 – 1:05 p.m. & 3:00 – 3:05 p.m.
 - Blasting notifications will be sent to surrounding buildings 30 minutes prior to each blast.

East Tower:

- Furniture and equipment installation.
- First patient expected mid-December.
- Work to restore the East Tower Patio and Wescott Street continues.
- 6th Floor interior walls are framed out, sheet rocked and painted. Headwalls, millwork and sinks in patient rooms, nurse's stations and core area continue to be installed.
- 6th Floor flooring prep and installation continues.

St. John Street Garage:

- Elevator installation continues.
- Preparations for layout and installation of the decorative vertical fins.
- Installation of curtain wall system at elevator and stair towers continues.
- Mechanical and Electrical installation continues.

Congress Street Enabling:

- Structural reinforcement in the Gilman Garage continues through to the end of month. Traffic and parking will be modified during this time. Signage will be



installed to assist with the traffic flow. Please use caution when driving through the garage.