

Nov. 21, 2018

## Weekly Construction Activities, week of 11/26/2018

---

### East Tower:

- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows.
- Steel welding and detailing continues. There will be noise associated with this operation.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs, sheathing and window frames continue around the building.
- Installation of helipad concrete forms and rebar prep continues.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
- Main Entrance traffic circle will be reduced to one lane on Monday, Tuesday and Wednesdays, Dec. 10 through Mid-January. Discharges during this time will be moved to the South Entrance and the P7 Corridor.

### St. John Garage:

- Pile driving will continue; expected to be complete around the perimeter of the foundation, marking overall 37 percent completion.
- Excavation will start at interior foundations area to prepare for southern area pile driving.
- Reinforcing steel for concrete foundations will continue on the south side of the project in preparation for the first pour the first week of December. Same will continue on east side of building, working toward elevator lobby area.
- Form work for concrete and installation of embeds to be completed in preparation for first concrete placement on Nov. 30.
- Installation of underground water retention system and drainage structures to start in northern part of site.