

Dec. 7, 2018

Weekly Construction Activities, week of 12/10/2018

East Tower:

- Hydromobiles will continue to be installed around the building. During this operation, the Hydromobile platform will temporarily block the patient windows.
- Concrete slab prep and steel work in preparation for exterior wall system.
- Exterior wall studs, sheathing and curtain wall installation continues around the building.
- Installation of helipad concrete forms and rebar prep continues.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
- Main Entrance traffic circle will be reduced to one lane on Monday, Tuesday and Wednesdays, Dec. 10 through mid-January. Discharges during this time will be moved to the South Entrance and the P7 Corridor.
- New mechanical and electrical equipment will be installed in the Central Utility Plant starting on December 10 through the end of March.

St. John Street Garage:

- Pile driving will move to the interior of the building footprint to the large clusters situated in the mat slab foundations. Pile driving should near 55 percent completion by the end of the week.
- Excavation will continue in the interior of the site to accommodate the pile driving and rock anchor installations.
- Form work and the installation of embeds will be completed in preparation for concrete placement on Dec. 13.
- Reinforcing steel installation will move over to the West side of the building working our way around the perimeter of the footprint.



- Installation of underground water retention system and drainage structures to continue in northern part of site.
- Preparation for the installation of a cofferdam will be conducted for the installation of a new lift station and oil/water separator.