

Dec. 13, 2019

## Weekly Construction Activities, week of 12/16/2019

---

### Scarborough Medical Office:

- Continue blasting activities, two blasts at each time of 9AM, 11AM, 1PM & 3PM.
- Trucking of materials offsite is ongoing

### Congress Street Enabling:

- Structural reinforcement in the Gillman Garage is complete for phase one. There is still some additional work to complete over the next few weeks. Traffic and parking will be modified during this time. Signage will be installed to assist with the traffic flow. Please use caution when driving through the garage.

### Coulombe Family Tower:

- Installation of metal panels is finished around the building.
- 6th floor interior walls are framed out, sheet-rocked and painted. Headwalls, millwork and sinks in patient rooms, nurses' stations and core area continue to be installed.
- 6th floor flooring prep and installation continues.
- Work to restore the CFT Patio continues. Wescott Street and Crescent Street have opened back up to original traffic patterns.
- All elevators have been extended to our new floors. We are still working on a few open items.
- 6th floor mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the CFT clinical teams to schedule and coordinate the temporary service interruptions.
- Furniture and equipment continues to be installed.
- 7th floor first patient mid-December

### St. John Street Garage:



- Elevator installation has been finished.
- Mechanical and electrical installation continues.
- Furniture and equipment will be installed this week.