

Dec. 6, 2019

Weekly Construction Activities, week of 12/9/2019

Scarborough Medical Office:

- Continue blasting activities. A second crew will be added and there will be 2 blasts per 10 minute window as noted: 9:00-9:10am, 11:00-11:10am, 1:00-1:10pm and 3:00-3:10pm.
- Jobsite trailer arrives and setup.
- Temporary construction fencing to be completed.

Congress Street Enabling:

- Structural reinforcement in the Gillman Garage is complete for phase one. There is still some additional work to complete over the next few weeks. Traffic and parking will be modified during this time. Signage will be installed to assist with the traffic flow. Please use caution when driving through the garage.

Coulombe Family Tower:

- Installation of metal panels continues around the building.
- 6th floor Interior walls are framed out, sheet rocked and painted. Headwalls, millwork and sinks in patient rooms, nurse's stations and core area continue to be installed.
- 6th floor Flooring prep and installation continues.
- Work to restore the Coulombe Family Tower Patio and Wescott Street continues
- Work on the extending elevators new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two staff cars and one visitor car will be available for use. December 3rd, 4th and 5th will be the final inspection on the Elevator Cars.
- 6th Floor Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the Coulombe Family Tower clinical teams to schedule and coordinate the temporary service interruptions.



- Furniture and Equipment will continue to be installed this week.
- 7th floor First Patient Mid-December

St. John Street Garage:

- Elevator installation continues
- Mechanical and Electrical installation continues.