

January 7, 2019

## Weekly Construction Activities, week of 1/7/2019

---

### East Tower:

- Exterior wall studs, sheathing and curtain wall installation continues around the building.
- Installation of helipad concrete forms and rebar prep continues.
- Mechanical and electrical rough-in and tie-ins will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
- Main Entrance traffic circle will be reduced to one lane on Monday, Tuesday and Wednesdays through mid-February. Discharges during this time will be moved to the South Entrance and the P7 Corridor.
- New mechanical and electrical equipment will be installed in the Central Utility Plant through the end of March.

### St. John Street Garage:

- Pile driving will move to the interior of the building footprint to the large clusters situated in the mat slab foundations. Pile driving should near 70 percent completion by the end of the week.
- Excavation will continue in the interior of the site to accommodate the pile driving and rock anchor installations.
- Two concrete placements are anticipated for next week including the elevator lobby and the first interior mat slab foundation.
- Reinforcing steel installation will continue in the interior mat slabs which will include embed material to accept the structural pieces of precast.
- The R tank system will receive temporary pavement to accommodate the lay-down of materials to be stored prior to installation. This will eventually become the main storage area for the precast concrete pieces.
- Fabrication of precast concrete continues with the Double T pieces and columns will be added to the production line. We will be producing over 10 precast pieces a day this week.



Maine Medical Center  
MaineHealth