

February 8, 2019

## Weekly Construction Activities, week of 2/11/2019

---

### East Tower:

- Exterior wall studs, sheathing, insulation and window frames installation continues around the building.
- Installation of fireproofing along roof edge and along building perimeter.
- Starting to work on the extension of the elevator shafts. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two service cars and one visitor car will be available for use.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
- Main Entrance traffic circle will be reduced to one lane on Monday, Tuesday and Wednesdays, through spring time. Discharges during this time will be moved to the South Entrance and the P7 Corridor.
- New mechanical and electrical equipment continues to be installed in the Central Utility Plant through the end of March 2019.

### St. John Street Garage:

- The ramp entrance to the site will be closed in order to accommodate concrete foundation work along the Northeast portion of the building through end of March.
- Pile driving should near 100 percent completion by the end of the week.
- Earthwork and deep drainage utilities will take place on the South part of the project in coordination with the large foundations.
- Concrete foundations and reinforcing continues at the project site with two Concrete pours next week.
- Steel reinforcing and formwork will be installed near the center of the garage footprint including grade beams and pile caps.
- Rock anchor installation is scheduled for the southern foundations. These anchors will be drilled into ledge and post tensioned to provide additional security to the concrete.



- Mechanical, electrical and plumbing coordination will kick-off with the specialty subs to product 3D models of the intended routing of pipe, ductwork and conduit.
- Quality inspections of the factory manufactured steel reinforced concrete structures are currently taking place by visually inspecting each of the 1700+ pieces. A representative of Consigli will be at the precast plant documenting completed pieces and deficiencies to be tracked and closed out prior to erection.