

May 3, 2019

## Weekly Construction Activities, week of 5/6/2019

---

### East Tower:

- Turner Construction Company's 2019 Safety Stand-Down is planned for Monday morning. This year's theme, "I'm All In," continues to build on the elements of the environment we create through Building L.I.F.E. and which speaks to the full engagement of everyone in all aspects of Turner's Building L.I.F.E. safety culture and commitment to the four guiding principles of Building L.I.F.E.:
  - Injuries are Preventable ... I'm all in: I'm identifying and speaking up about potential risks.
  - Perform a Job Only if it is Safe ... I'm all in: I feel empowered to stop work.
  - Working Safely is a Condition of Employment ... I'm all in: I'm prepared to work safely.
  - Practice and Expect Safe Behavior Everywhere, Every Day ... I'm all in: I coach, practice and am recognized for safe behavior.
- Installation of window frames and metal panels continues around the building.
- Interior walls are being framed out. Patient rooms and care stations are starting to take shape.
- Installation of fireproofing throughout the building.
- Helipad metal panels, lights and safety equipment continue to be installed.
- Installation of the permanent roof has started.
- Bathroom flooring prep and installation will be starting soon.
- Work on the extending elevators and stairs to new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two service cars and one visitor car will be available for use.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.

- Main Entrance traffic circle will be reduced to one lane on Monday-Friday for the next few weeks. Discharges during this time will be moved to the South Entrance and the P7 Corridor.
- Central Utility Plant renovations are complete. Systems are being tested and commissioned.

#### St. John Street Garage:

- Trucks will be entering and exiting the site near Margaritas. There will be flaggers onsite assisting with traffic. There will be approximately 20 trucks per day.
- Two Precast mock-up panels will be delivered on site.
- Concrete foundations and retaining walls continue at the project site.
- Precast installation continues through mid-summer.
- Subbase installation will continue within the garage footprint which includes the installation of underground utilities such as electrical, drainage and gas lines that will service the upper floors of the garage.
- Quality inspections of the factory manufactured steel reinforced concrete structures are currently taking place by visually inspecting each of the 1700+ pieces. A representative of Consigli will be at the precast plant documenting completed pieces and deficiencies to be tracked and closed out prior to erection.

#### Congress Tower:

- Doctors' entrance to Gilman Garage off Crescent Street will be closed May 8 – May 10 for Congress Tower enabling work. Please use the Gillman entrance to access the Doctors' parking area.
- Monitors and sensors are being installed in Crescent Street and in the basement of the Bean Building to monitor the area during the construction of the Congress Tower.