

June 14, 2019

Weekly Construction Activities, week of 6/17/2019

East Tower:

- Installation of window frames and metal panels continues around the building.
- Interior walls are being framed out, sheet rocked and painted. Patient rooms and care stations are taking shape.
- Helipad metal panels, lights and safety equipment continue to be installed. Helipad planned to be operational late August.
- Installation of the permanent roof continues.
- Bathroom flooring prep and installation continues.
- Work on the extending elevators and stairs to new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two staff cars and one visitor car will be available for use. Elevator #32 (Right side) is now out of service.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
- Brick removal on the Richards building above Level 9. There will be noise associated with this work for about a week.
- Main Entrance traffic circle will be reduced to one lane on Monday-Wednesday for the next few months. Discharges during this time will be moved to the South Entrance and the P7 Corridor.

St. John Street Garage:

- Quality inspections of the factory manufactured steel reinforced concrete structures are currently taking place by visually inspecting each of the 1700+ pieces. A representative of Consigli will be at the precast plant documenting completed pieces and deficiencies to be tracked and closed out prior to erection.
- Precast installation continues through mid-summer. The crane is in Sequence #5, which includes the installation of the elevators and stair tower. By the end of the week approximately 800 pieces will have been installed (+/- 50% complete)
- Trucks will be entering through the Ramp off St. John Street and exiting the site near Margaritas. There will be approximately 20 trucks per day.
- Utilities for building are being installed in existing Eagles Parking Lot.
- Site utility work on D Street and St. John St. is planned to start June 17 and will have flagging staff assisting with the work.

Congress Street Enabling:

- Site work along Congress and Gillman Street continues. Work is anticipated to be complete mid-November.