

May 6, 2021

## Weekly Construction Activities, week of 5/10/2021

---

### **Congress Street Enabling:**

- Construction vehicles will utilize the Congress Street access point solely during this week to accommodate Unitil's utility project, which is unrelated to the MMC construction project, but is closing lower Gilman Street to traffic.
- There will be a delay of the planned installation of steel piles, to support excavation, which was to begin on Monday, May 10. This work will likely begin on **Monday, May 17**; next week's Construction Update will have updated information. The work is expected to take a week, and may involve noise and slight vibration. The work being done is in the project area across Congress Street from the medical office building at 887 Congress Street, on the opposite end of the worksite from Gilman Street.
- Work on retaining wall, excavation supports and additional tie-backs will continue around the site.
- Trucking deliveries and removal of materials continues, with the above noted changes for the week.

### **Scarborough Medical Office Building:**

- Building enclosure near completion.
- Ongoing trucking and deliveries on Campus Drive.
- Interior fit-out ongoing; Framing, Electrical, HVAC and Drywall.