

Nov. 1, 2019

## Weekly Construction Activities, week of 11/5/2019

---

### East Tower:

- Furniture and equipment installation.
- 7th floor Certificate of Occupancy scheduled for mid-November; first patient mid-December
- Work to restore the East Tower Patio and Wescott Street continues.
- Helipad lights and equipment continue to be installed.
- Installation of metal panels continues around the building.
- Interior walls are framed out, sheet rocked and painted. Headwalls, millwork and sinks in patient rooms, nurse's stations and core area continue to be installed.
- Flooring prep and installation continues.
- Work on the extending elevators new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two staff cars and one visitor car will be available for use.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.

### St. John Street Garage:

- Elevator installation continues.
- Preparations for layout and installation of the decorative vertical fins.
- Installation of curtain wall system at elevator and stair towers continues.
- Mechanical and Electrical installation continues.
- Parking deck striping will start on roof level and work its way down the garage.
- Site utility work on D-Street and St. John St. continues. Flagging staff will be on site to assist with traffic.

### Congress Street Enabling:

- Construction along Gillman Street will extend through early November. Gillman will be one way from A-Street to Congress St. through November 19.



Lower section Gilman will be 2-way from Congress to the garage from 11/15 to 11/19. Starting on Nov. 20 through Nov. 26, a section of Gillman Street will be closed between the garage and A-Street. Please use caution when entering and exiting the garage. Flaggers will be on site to assist.

- All Local Businesses remain open during this work.
- Structural reinforcement in the Gilman Garage continues through to the end of year. Traffic and parking will be modified during this time. Drill rig will be moving to next location on Monday night from 6pm-6am. Signage will be installed to assist with the traffic flow. Please use caution when driving through the garage.