

July 6, 2018

Weekly Construction Activities, Week of 7/9/18

Visitor Garage:

- Continued work to complete the parking garage through end of August.
- Start exterior caulking and power washing starting July 5.
- Visitor Garage Elevators will be shut down on July 9 from 8pm to 4am. **Visitors will need to use the stairs or valet for parking.**
- Installation of overhead protection over Congress Street Entrance starting July 11.

East Tower:

- Structural steel deliveries and erection starting Monday, June 4, continuing through July 18.
- East Tower column stiffening in second floor room 2739, (at nurses station Pod 3), continues until July 11.
- East Tower column strengthening in fourth floor room 4753. Continues until July 19.
- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows during installation.