

July 3, 2019

## Weekly Construction Activities, week of 7/8/2019

---

### East Tower:

- Installation of window frames and metal panels continues around the building.
- Interior walls are being framed out, sheet rocked and painted. Patient rooms and care stations are taking shape.
- Helipad lights and safety netting and equipment continue to be installed. Helipad planned to be operational late August.
- Installation of the permanent roof continues.
- Flooring prep and installation continues.
- Work on the extending elevators new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two staff cars and one visitor car will be available for use. Elevator #32 (Right side) is now out of service. Millwork is being installed around Visitor Car #35 on floors ground and second, and containment will be removed.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.
  - **Normal Power shutdown July 9th from 6am-6pm. The ED side of the building (Sector 1) will be shut down from 6:00 am to 12:00 pm and the Main Entrance side (sector 2) will be shut down from 12:00 pm to 6:00 pm. All outlets that have a white cover plate will be off during the shutdown times.**
- Main Entrance traffic circle will be reduced to one lane on Monday-Wednesday for the next few months. Discharges during this time should be moved to the South Entrance and the P7 Corridor.

### St. John Street Garage:

- Precast installation continues through mid-summer. The crane is in Sequence #5, which includes the installation of the elevators and stair tower.
- Trucks will be entering and exiting the site near Margaritas. There will be approximately 20 trucks per day.
- Utilities for building are being installed in existing Eagles Parking Lot. St. John Street utility work will start the week of July 8th. St. John Street will remain open, with flagging staff to assist with traffic.
- Site utility work on D-Street and St. John St. continues. Flagging staff will be on site to assist with traffic.

### Congress Street Enabling:



- Site work along Congress and Gillman Street continues. Work is anticipated to be complete mid-November. All Local Businesses remain open during this work.
- Structural reinforcement in the Gillman Garage will be starting July 22nd through to the end of year. Traffic and parking will be modified during this time. Signage will be installed to assist with the traffic flow. Please use caution when driving through the garage.