

August 6, 2018

## Weekly Construction Activities, week of 8/6/2018

---

### Visitor Garage:

- Continued work to complete the parking garage through end of August.
- Exterior caulking and power washing continues around the building.
- Elevator lobby prep and door installation on levels P09, P10, and P11.
- Elevator work will start August 13. Visitor Elevators will be reduced to one elevator.
- East Stair Tower steel detailing continues.
- Access road will be closed from August 15 through August 31. Doctors' entrance to Gillman Garage will remain open.

### East Tower:

- Hydromobiles will continue to be installed around the building through the end of August. During this operation the Hydromobile platform will temporarily block the patient windows during installation.
- Hoist will continue installation along Wescott Street.
- Steel welding and detailing continues until end of August. There will be noise from the steel detailing.
- Concrete delivery and installation starts August 13.
- Brick demo on Crescent Street side of East Tower on August 6. There will be a crane in the road on Crescent Street reducing the width to one lane. There will be flaggers assisting with traffic.