

July 16, 2018

## Weekly Construction Activities, Week of 7/16/18

---

### Visitor Garage:

- Continued work to complete the parking garage through end of August.
- Exterior caulking and power washing continues around the building.
- Existing Parking Levels to P8 will be open starting Monday, July 16.
- Install overhead protection over Congress Street entrance starting July 11.

### East Tower:

- Structural steel deliveries and erection continuing through July 18.
- Structural steel Topping Off Ceremony on July 18, 11:45 a.m.
- East Tower column strengthening in fourth floor room 4753. Continues until July 19.
- Hydromobiles will continue to be installed around the building. During this operation the Hydromobile platform will temporarily block the patient windows during installation.
- A crane will be installed on Crescent Street July 16 and 17 to assist with brick removal on the West Elevation. Crescent Street will be reduced to one lane. Flaggers will be onsite to assist with traffic flow.
- Steel crane will be dismantled over the weekend of July 21 and 22. Ellsworth Street and Pocket Park will be closed on Saturday, July 21, and Crescent Street will be reduced to one lane. Please follow the detours for access to the Hospital.