

Oct. 18, 2019

## Weekly Construction Activities, week of 10/21/2019

---

### East Tower:

- Main Entrance Circle will have a crane blocking the drive entrance on Sunday and Monday October 27 and 28. Please use the ED and South entrances for Patient discharge and stork parking to alleviate the congestion at the main entrance.
- Furniture and equipment will start to be installed this week.
- 7th floor Certificate of Occupancy scheduled for mid-November; first patient mid-December
- Work to restore the East Tower Patio and Wescott Street continues.
- Helipad lights and equipment continue to be installed.
- Installation of metal panels continues around the building.
- Interior walls are framed out, sheet rocked and painted. Headwalls, millwork and sinks in patient rooms, nurse's stations and core area continue to be installed.
- Flooring prep and installation continues.
- Work on the extending elevators new floors continues. During the work on the elevators, certain cars will need to be out of service during the work above. At all times two staff cars and one visitor car will be available for use.
- Mechanical and electrical installation will be ongoing. There may be temporary interruptions to services during the tie-ins. We will work with the East Tower clinical teams to schedule and coordinate the temporary service interruptions.

### St. John Street Garage:

- Elevator installation continues
- Preparations for layout and installation of the decorative vertical fins
- Installation of curtain wall system at elevator and stair towers continues
- Mechanical and Electrical installation continues.
- Parking deck striping will start on roof level and work its way down the garage.
- Site utility work on D-Street and St. John St. continues. Flagging staff will be on site to assist with traffic.



Congress Street Enabling:

- Site work along Congress and Gilman streets continues. Work is anticipated to be complete mid-November.
- Construction along Gillman Street will extend through early November. A section of Gillman Street will be closed between the garage and A Street. Access to the neighborhood should be through A Street.
- All Local Businesses remain open during this work.
- Structural reinforcement in the Gilman Garage continues through to the end of year. Traffic and parking will be modified during this time. Drill rig will be moving to next location on Monday night from 6pm-6am. Signage will be installed to assist with the traffic flow. Please use caution when driving through the garage.